

Republic of the Philippines
VISAYAS STATE UNIVERSITY
Visca, Baybay City, Leyte
SUPPLY & PROPERTY MANAGEMENT

INSPECTION & ACCEPTANCE REPORT

Supplier: **BAYBAY PRINTSHOP**

IAR No: 25-07-0846

P.O No.: **VSU-GOODS-25-22-065 (GF-CO)**

Date: 2025-07-09

Office/Dept: **CME**

126,000.00

GF-2024-09-01689

No.	UNIT	DESCRIPTION	Quantity		Date Received	Balance	Remarks
			Per P.O	Actual			
1	set	Smart Inverter Airconditioning Unit, PANASONIC CS/CU-XU18AKQ	2	2	2025-07-09 #: DR- 250709/SI- 5392	0	Completed

Specification:

Smart Inverter Airconditioning Unit

- **Type:** 2HP Inverter split type
- **Control:** Wireless LAN remote control (via internet)
- **Technology:** Nanoe X technology air conditioner

Cooling Capacity (min-max)

- 5.30 (1.10-6.21) kW
- 19,080 (3,960-22,360) kJ/h

EER (min-max)

- 5.14 (15.84-13.15) kJ/hW

Electrical Data

- Voltage: 230 V
- Current: 5.7 A
- Power Input (min-max): 1,260 (250-1,700) W

Moisture Removal

- 2.9 L/h
- 6.1 Pt/h

Air Circulation

- Indoor: 18.7 m³/min (660 ft³/min)
- Outdoor: 34.9 m³/min (1,230 ft³/min)

Noise Level

- Indoor (H / L / Q-Lo): 4/32/27 dB(A)
- Outdoor (H): 50 dB(A)

Dimensions

- **Indoor Unit**

- Height: 295 mm (11-5/8 inch)
- Width: 1,040 mm (40-31/32 inch)
- Depth: 244 mm (9-5/8 inch)
- Net Weight: 12 kg (26 lb)

- **Outdoor Unit**

- Height: 619 mm (24-3/8 inch)
- Width: 824 mm (32-15/32 inch)
- Depth: 299 mm (11-25/32 inch)
- Net Weight: 30 kg (66 lb)

Refrigerant Pipe Diameter

- Liquid Side: $\varnothing$ 6.35 mm (1/4 inch)
- Gas Side: $\varnothing$ 12.70 mm (1/2 inch)

Pipe Extension

- Chargeless Pipe Length: 10 m
- Maximum Pipe Length: 30 m
- Maximum Elevation Length: 20 m
- Additional Refrigerant Gas*: 15 g/m

Power Supply

- Outdoor

Comfort Features

- iAUTO-X: Yes
- Humidity Sensor: Yes
- ECO Mode with A.I.: Yes
- Inverter Control: Yes
- Sleep Mode: Yes
- Quiet Mode: Yes
- Soft Dry Operation Mode: Yes
- Personal Airflow Creation: Yes

Cleaner Air Features

- nanoe™ X: Yes
- nanoe-G: Yes
- Odour Removing Function: Yes
- Removable Washable Panel: Yes

Convenience Features

- 24-Hour Dual ON & OFF Real Setting Timer: Yes
- LCD Wireless Remote Control: Yes
- Wireless LAN Remote Control (For Internet Connection): Yes (Built-in)
- Wired Remote Control: Yes (Optional)

Reliability Features

- Random Auto Restart: Yes (32 Restart Patterns)
- Blue Fin Condenser: Yes
- Long Piping (max.): 30 m
- Top Panel Maintenance Access: Yes
- Self-Diagnostic Function: Yes

with free installation

INSPECTION

7/19/25

ACCEPTANCE

7/19/25

Date Inspected:

Date Recieved:

☐ Inspected, verified and found in order
as to quantity and specifications

☒ Complete

☐ Others: _____

☐ Partial


CLINT C. SARVIDA
Inspector


VIVIAN V. BALBARINO
Head, Supply & Property Management