

Republic of the Philippines  
**VISAYAS STATE UNIVERSITY**  
Visca, Baybay City, Leyte  
**SUPPLY & PROPERTY MANAGEMENT**

## INSPECTION & ACCEPTANCE REPORT

Supplier: **FREQ IT SOLUTIONS**  
P.O No.: **VSU-GOODS-25-26-193 (STF)**  
Office/Dept: **CVM**

IAR No: 25-11-1574  
Date: 2025-10-30  
50,990.00 STF-2024-09-01643

No.	UNIT	DESCRIPTION	Quantity		Date Received	Balance	Remarks
			Per P.O	Actual			
1	unit	24 Ports PoE+ Managed Gigabit Switch with SFP, Ubiquiti UniFi Switch USW-24-POE	1	0		1	Undelivered

**Specification:**

- **Interfaces:**
  - (24) 10/100/1000 RJ45 Ports
  - (2) 1G SFP Ethernet Ports
- **Networking Management:** Ethernet In-Band
- **Total Non-Blocking Throughput:** 26 Gbps
- **Switching Capacity:** 52 Gbps
- **Forwarding Rate:** 38.69 Mpps
- **Power Method:**
  - 100-240VAC, 50/60 Hz, Universal Input Power Supply
  - AC/DC, Internal, 120W
- **Voltage Range:** 100 to 240VAC
- **Max Power Consumption (Excluding PoE Output):** 25W
- **LED Indicators:**
  - RJ45 Data Ports
  - SFP Data Ports
  - PoE
  - Speed/Link/Activity Link/Activity
- **ESD/EMP Protection:**
  - Air: ±16 kV
  - Contact: ±12 kV
- **Shock and Vibration:** ETSI300-019-1.4 Standard
- **Operating Temperature:** -5 to 40°C (23 to 104°F)
- **Operating Humidity:** 10 - 90% Non-condensing
- **Certifications:** CE, FCC, IC
- **PoE Specifications:**
  - **Total Available PoE:** 95W
  - **PoE Interfaces:** Ports 1-16 PoE+ IEEE 802.3af/at (Pins 1, 2+; 3, 6-)
  - **Max. PoE Wattage per Port:** 802.3at 32W
  -

**Voltage Range:**

- 802.3af Mode: 44-57V
- 802.3at Mode: 50-57V

- **Compatibility:** Should be compatible with the existing **Unifi** access points and Unifi controller.

2	piece	CCTV Camera, HIKVision HWI-D140H(-M)	6	6	2025-10-29 #: DR 2025102904	0	Completed
---	-------	--------------------------------------	---	---	-----------------------------------	---	-----------

**Specification:**

- **Resolution:** 2MP (1920x1080)
- **Type:** Dome
- **Lens:** 2.8mm or 4mm fixed lens
- **IR Range:** 30 meters
- **WDR (Wide Dynamic Range):** Yes
- **Built-in Microphone:** Yes
- **Power Supply:** 12V DC

**INSPECTION****ACCEPTANCE**

Date Inspected:

10/30/25

Date Recieved:

10/30/25

- ☒ Inspected, verified and found in order  
as to quantity and specifications

☐ Others: \_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_

☐ Complete

☒ Partial

  
**JUDE B. ROLA**  
Inspector

  
**DOREEN B. ALBA**  
Head, Supply & Property Management