



Republic of the Philippines
VISAYAS STATE UNIVERSITY
Visca, Baybay City, Leyte

OVPAT

SCAN HERE



PR-2024-0418-192184

PURCHASE REQUEST

PPMP No. : **PPMP-2024-040524-0050**

PR No.: **STF-2024-04-01053**

Date: **04-18-2024**

Dept./Office: **CoEd**

Category: **Construction
and Electrical Supplies**

Section/End-User: **Rubio B. Timkang**

Project Title/Code: **College of Educaton - Laboratory
Share**

Funding Source: **Special Trust Fund**

Item #	Item Description	Unit	Qty	Unit Cost	PAR/ICS	Total Cost
1	Electrical Conduit (PVC) Orange, 1"(32mm) x 3m	length	50	250.00		12,500.00
Specification: Sched 40, Durable, Good Quality						
2	Electrical Conduit, (PVC) Orange, 1/2" x 3m	length	60	150.00		9,000.00
3	Electrical PVC Clip, 20mm/ 1/2" diameter	pc	180	5.00		900.00
4	Electrical Square Box (PVC), 4" x 4"	pcs	5	150.00		750.00
5	Electrical Tape, Vinyl	rolls	10	75.00		750.00
Specification: ?Flame retardant and compatible with plastic cable and wire harness insulations ?Flexible PVC with aggressive rubber adhesive ?Primary electrical insulation for all wire and cable splices rated up to 600 volts. ?19mm x 16m x 0.155mm ?Heavy Duty ?ASTM approved						
6	Electrical Wire, THHN / THWN, AWG 10 (5.5mm2), Stranded, 150 meters/box	boxes	1	8,500.00		8,500.00
Specification: ?Building Wire ?Stranded with Nylon Insulation ?Gauge 10 ?UL listed						
7	Electrical Wire, THHN/THWN AWG 8 (8.0 mm2), Stranded copper wire 600 volts, 150 meters per box	boxes	3	9,000.00		27,000.00
8	Electrical Wire, THHN/THWN, AWG 4(22mm2), Stranded	meters	150	230.00		34,500.00
9	Electrical, Junction Box (Octagonal) with cover, PVC	pcs	10	50.00		500.00

10	Panel Board, Three phase (Bolt-on type)	unit	1	50,000.00	50,000.00
----	---	------	---	-----------	-----------




Specification:

Dead Front Cooper Bus Bar Bolt-on Type Three Phase with Ground terminal 12 Branches

1. 80 A, 3 poles Center Main
2. 2 Pcs. 15 AT/50AF, 2 pole, 10 KAIC, MCB
3. 6 Pcs. 20 AT/50AF, 2 pole, 10 KAIC, MCB
4. 4 Pcs. 30 AT/50AF, 2 pole, 10 KAIC, MCB

11	PVC Clip 1 heavy duty	pcs	30	15.00	450.00
TOTAL					144,850.00

Purpose: for office used of CoEd

Checked by:		Funds Available:	
 PHLOEM D. GALUPO TWG - Construction and Electrical Supplies		 ALICIA M. FLORES HEAD, BUDGET OFFICE	
Signature:	Prepared by:	Noted by:	Approved by:
	 RUBIO B. TIMKANG	 BAYRON S. BARREDO UNIT HEAD, PROJECT LEADER	 PROSE IVY G. YEPES PRESIDENT, VSU