



Republic of the Philippines
VISAYAS STATE UNIVERSITY
 Visca, Baybay City, Leyte

PURCHASE REQUEST

PR No.: **STF-2022-09-01518**Date: **09-09-2022**Dept./Office: **OCL**Category: **Office
Equipment**Section/End-User: **Geraldine T. Baro**Project Title/Code: **OCL-STF-Library Fee**Funding Source: **Special Trust Fund**

Item #	Item Description	Unit	Qty	Unit Cost	PAR/ICS	Total Cost
1	3 Ton Floor -Mounted Split Type Inverter Aircon	unit	2	170,000.00	VICENTE A. GILOS	340,000.00

Specification:

Power Supply 1 PH / 230 V / 60 Hz; Nominal Capacity 4.0 hp /3 TR; Cooling Capacity 38,201 kJ/hW; Rated Current 14 A;

Rated Power 3,200 W; EER 11.9 kJ/hW ; Refrigerant (type/charge) R-410A / 2,500 g;

Indoor Unit: Airflow (Hi/Mi/Lo) 1850/1700/1550/1400 m³/h; Sound Level (Hi/Mi/Lo) 52 / 50 / 48 / 45 dB(A); Unit Dimension (WxDxH) 580 x 400 x 1870 mm; Packaging Dimension (WxDxH) 2080 x 735 x 530 mm; Unit Weight (Net/Gross) 58.0/84.0

Outdoor Unit: Unit Dimension (WxDxH) 1003 x 427 x 790 mm; Packaging Dimension (WxDxH) 1080 x 485 x 840 mm; Unit Weight (Net / Gross) 66.0 / 71.0 kg;

Copper Tube Size: Low Side Ø 3/4 "; High Side Ø 1/2 ";

Maximum Pipe Distance Between Indoor and Outdoor: Height 10 m ; Length 30 m; Circuit Breaker 40 A

Warranty : 1-year parts and service, 5 years on compressor.

TOTAL						340,000.00
--------------	--	--	--	--	--	-------------------

Purpose: For graduate students' Reading Room (Library)

Checked by: LEO A. MAMOLO		Funds Available: ALICIA M. FLORES	
TWG - Office Equipment		HEAD, BUDGET OFFICE	
Signature:	Requested by: GERALDINE T. BARO	Noted by: VICENTE A. GILOS	Approved by: EDGARDO E. TULIN
Printed Name:			
Designation:	END USER	UNIT HEAD, PROJECT LEADER	PRESIDENT, VSU